

# **QPS Project Implementation**

**Presented by B. Nelson for the QPS team**

**QPS Project Advisory Committee**

**December 11, 2002**

**PPPL**



# Presentation Outline

---

- **Fabrication Plans**
  - How we plan to build QPS
  - R&D, primarily Modular Coils
  - Benefits of NCSX work
- **QPS Schedule**
  - Overall schedule
  - QPS schedule by major component
- **Available Infrastructure**
  - Buildings
  - Power Supplies, etc.

# Fabrication Plans and Options

---

- All components will be built off-site, and pre-assembled to the extent possible

System	Fabrication By:
<b>In-Vessel Components</b> - Divertor plates, limiters	fabricated in house - material TBD
<b>Vacuum Vessel</b>	Commercial Tank manufacturer
<b>Conventional Coils</b> - TF, PF, Centerstack assy	- PF coils exist, refurbish on site - Centerstack, TF similar to NSTX, (but integration by vendor)
<b>Modular Coils</b>	- Winding forms by NCSX vendor - Winding, VPI, canning by Univ. TN
<b>Structures</b> -connecting structures, base columns	Commercial manf, same as VV if possible
<b>Coil Services</b> - electrical leads, cooling	Commercial leads, piping on site
<b>Assembly</b> , incl. mod coil field period sub-assy	Assembly on-site by ORNL craft

# Modular Coil Fabrication

---

- **Modular Coils are very similar to NCSX, but not the same:**
  - Cast-and-machined winding form
  - Flexible cable conductor
  - “Canned” for vacuum compatibility
  - Vacuum pressure impregnated with epoxy
- **Winding forms will be manufactured by same vendor as NCSX winding forms, if possible, and procured by PPPL**
- **Winding, “canning”, and VPI to be done by University of Tennessee**

# We plan to build the coils at UT

---

- **Less costly:**
  - Lower net labor costs (direct+indirect) (~ 50%)
  - Space is available at no charge
  - More flexible arrangement with respect to contract/design changes since UT is a part of QPS project
  - Relatively close proximity to ORNL design team
- **Strengthens UT / ORNL connection, which is an upper management priority**
- **Provides thesis topics, fusion interest for graduate students**


# Organization for modular coil tasks at UT

---

- **Separate organization set up within the Mech. Engineering Department under Department Chair (Tom Shannon)**
  - Full time engineering manager will report to Tom Shannon
  - Technicians hired as temporary employees by UT
  - Graduate students will assist where appropriate
- **QPS design team at ORNL will be responsible for design, and assist with technical oversight, better hands on participation than at ORNL or industrial contractor**
- **Space will be prepared in the recently completed Science and Engineering Research Facility (SERF)**
  - 3 adjacent rooms envisioned, 24 x 32 ft each
  - Elevators, loading dock, hallways, etc. are adequate for receiving and moving modular coils
- **All processes to be developed through R&D**

# Space should accommodate two winding lines

- Process flows from winding to “canning” to VPI
- Dimensional and electrical inspection occurs continuously
- No autoclave is needed since coils will already be vacuum-canned



# R&D will be needed for modular coils

---

- Integrate R&D with NCSX project
  - Modular coil winding forms will be very similar, although smaller
  - Modular coil conductor and windings will be very similar
  - Vacuum impregnation will be similar, but will not require “cocoon”
  - Continue involvement of University of Tennessee as well as potential vendors for coil winding forms
- Develop complete spec and models for prototype coil winding forms

# Winding form R&D

---

- Issues
  - Casting tolerance, repeatability
  - Machining: reach and access, tolerances, time, cost
  - Copper conducting layer
- Plan
  - All issues addressed in detail as part of NCSX project, including copper layer, by manufacturing studies and two full scale prototype winding forms
  - QPS - specific manufacturing study for QPS coils will be conducted prior to CDR

# Winding R&D


---

- Issues

- Conductor insulation
- Keystoning of conductor around sharp bends
- Handling fixtures
- Clamping tooling
- In-process measurements

- Plan

- All winding issues addressed in detail as part of NCSX project
- QPS- specific fixtures and tooling will be developed in parallel / slightly after NCSX tooling is developed
- Practice winding planned for QPS to provide experience to UT winding crew and test QPS-specific tooling and fixtures




# Cooling R&D

- Issues

- Location of cooling lines
- Thermal contact of cooling lines and copper around winding
- Effective thermal conductivity of cable/epoxy/insulation composite, especially 4-conductor pack

- Plan

- Issues similar to NCSX, but details are different
- First test article should provide initial experimental data on winding properties and cooldown and benchmark analyses
- Test must be repeated with actual epoxy formulation and conductor




# Vacuum “canning” R&D

- Issues

- Forming of cans
- Welding of cans w/o distortion of shape or damage to windings
- Leak checking of cans after VPI

- Plan

- Joint R&D with University of Tennessee:
  - Software for flat developments
  - Forming of can sides
  - Welding prep design
  - Weld process and testing




# Vacuum Pressure Impregnation (VPI)

- Issues

- Selection of epoxy
- Setup and introduction of epoxy
- Wicking of epoxy into interstices of cable conductor
- Mechanical and thermal properties of cable/epoxy/insulation composite

- Plan

- All VPI issues addressed in detail as part of NCSX project
- QPS may use cyanate ester formulation instead of CTD-101 epoxy for higher temperature properties (will require new mech. and thermal tests)
- VPI equipment is available from BWXT in Lynchburg VA after Aug, 2003
- Practice coil with racetrack shape wound at UT, VPI on Dec 11



# First R&D test for coil winding and VPI

*Provides test article for VPI, mechanical, electrical, and thermal testing*


- Coil wound with 18 turns of prototypical cable conductor using prototypical insulation scheme
- Copper chill plates installed on either side of winding
- VPI by PPPL on Dec 11



# Assembly of modular coil set

---

- Completed coils shipped to ORNL from UT
- Coils will be pre-assembled in field periods at ORNL



**Install centerstack with dome and coils on base**

**Assemble modular coil field period sub-assemblies with structure around centerstack**

**Add vessel spool piece & upper dome with PF coils**

**Move domes to final position, leak check vessel, & install TF coils**


# Assembly R&D

---

- Issues
  - Measuring of conductor position after VPI to determine winding pack current center
  - Positioning of coils to best fit location in assembly
  - Vacuum compatible electrical insulation for shims between coils
- Plan
  - All issues addressed by NCSX (except electrical insulation)
  - Joint R&D with University of Tennessee:
    - Measurement systems
    - Software for best fit algorithms
    - Materials search for ceramic insulation (ITER has process)


# QPS Project Schedule

Task/milestone	Start	Finish
Project Start	1-Oct-03	
Mod coil R&D	1-Oct-03	24-May-05
Mod coil fab.	26-Jul-04	30-Dec-05
Vacuum Vessel	25-Oct-04	29-Jul-05
Centerstack	31-Jan-05	30-Dec-05
Machine Assy	10-Aug-05	25-Jul-06
Checkout	26-Jul-06	29-Sep-06
First Plasma		29-Sep-06



# Plan prior to Project Start

- Update design and seek advice from PAC
- Update cost estimate and schedule for CDR
- Prepare for modular coil R&D



# Complete conceptual design for CDR

---

- Modular coil set :
  - Optimize winding cross section, twist – *basically complete*
  - Develop cooling, “canning” concept for mod coils – *concept in place*
  - Configure integrated coil structure – *nearly complete*
  - Perform field/force/stress analysis – *in process*
- Balance of design:
  - Refine vacuum vessel / TF coil configuration – *in process*
  - Develop vacuum pumping, bakeout, and wall conditioning scheme - *concept in place*
  - Create integrated Pro-E models of all components - *in process*
  - Perform integrated stress/deflection analysis - *in process*


# Update PVR cost estimate

---

- Cost estimate will take advantage of NCSX experience, but with modifications
  - Components are smaller, lower performance
  - Manufacturing study to provide cost data for winding form
  - Vacuum vessel is conventional tank
  - Winding will be performed in University facilities with University labor, supervised by UT, ORNL engineers and technicians
  - Infrastructure is separately funded


# Schedule for R&D modular coils

Task/milestone	Start	Finish
<b>Bid/Award</b>	<b>1-Oct-03</b>	<b>25-Nov-03</b>
<b>Casting 1</b>	<b>26-Nov-03</b>	<b>1-Jun-04</b>
<b>Casting 2</b>	<b>21-Jan-04</b>	<b>27-Jul-04</b>
<b>Casting 3</b>	<b>17-May-04</b>	<b>21-Sep-04</b>
<b>Casting 4</b>	<b>12-May-04</b>	<b>16-Nov-04</b>
<b>Coil 1 Winding/VPI</b>	<b>2-Jun-04</b>	<b>2-Nov-04</b>
<b>Coil 2 Winding/VPI</b>	<b>28-Jul-04</b>	<b>21-Dec-04</b>
<b>Coil 3 Winding/VPI</b>	<b>23-Nov-04</b>	<b>29-Mar-05</b>
<b>Coil 4 Winding/VPI</b>	<b>22-Dec-04</b>	<b>24-May-05</b>




# Schedule for production modular coils

Task/milestone	Start	Finish
<b>Bid/Award</b>	<b>26-Jul-04</b>	<b>1-Oct-04</b>
<b>Castings, Type 1</b>	<b>18-Oct-04</b>	<b>1-Apr-05</b>
<b>Castings, Type 2</b>	<b>8-Nov-04</b>	<b>22-Apr-04</b>
<b>Castings, Type 3</b>	<b>25-Feb-05</b>	<b>5-Aug-05</b>
<b>Castings, Type 4</b>	<b>30-Mar-05</b>	<b>13-Sep-05</b>
<b>Coil 1 Winding/VPI</b>	<b>10-Jan-05</b>	<b>8-Jul-05</b>
<b>Coil 2 Winding/VPI</b>	<b>31-Jan-05</b>	<b>29-Jul-05</b>
<b>Coil 3 Winding/VPI</b>	<b>13-Jun-05</b>	<b>29-Aug-05</b>
<b>Coil 4 Winding/VPI</b>	<b>4-Jul-05</b>	<b>30-Dec-05</b>



# Schedule for fabrication of other components

Task/milestone	Start	Finish
<b>Vacuum Vessel</b>	<b>25-Oct-04</b>	<b>29-Jul-05</b>
<b>PF Coils</b>	<b>31-Jan-05</b>	<b>30-Dec-05</b>
<b>Centerstack</b>	<b>31-Jan-05</b>	<b>30-Dec-05</b>
<b>TF Coil legs</b>	<b>17-Jan-05</b>	<b>16-Dec-05</b>
<b>TF PF supports</b>	<b>1-Sep-05</b>	<b>2-Aug-05</b>
<b>Machine Base</b>	<b>11-May-05</b>	<b>3-Jan-06</b>
<b>Coil Leads</b>	<b>31-Jan-05</b>	<b>12-Aug-05</b>
<b>Coil cooling distr.</b>	<b>31-Jan-05</b>	<b>23-Sep-05</b>









# How do Infrastructure improvements fit in?

- ORNL Fusion Energy Division is moving from “Y-12” site to “X-10” site
- New buildings are planned and infrastructure will be moved
- Everything will be ready for QPS project




# Infrastructure – Outside project

---



- New buildings will be built with required infrastructure
  - Magnet Power Supplies and controls
  - Buswork
  - ECH and RF Power supplies
  - Cooling system
  - Control room
  - Confinement Experimental Area
    - Machine enclosure with safety interlock system
    - Pit and foundation
- Everything will be ready for QPS project

# New building location at ORNL




# QPS in new buildings

- QPS located in the experimental plasma physics area, over pit
- Site serviced by 20 ton bridge crane
- Location is adjacent to ECH room.



Main Level Floor Plan



# Infrastructure – Power supplies match coils

Coil Set	Power Supply
<b>Modular Coils, 4 sets of 4 coils, 160 total turns</b>	<b>Existing ATF helical field power supplies, 4 each 650 V open circuit voltage, 30 kA pulsed current</b>
<b>OH solenoid 16 coil sections in series</b>	<b>Existing ATF VF coil power supply 625 V, 15kA pulsed</b>
<b>PBX-M OH-5 coils 1 pair</b>	<b>Existing ATF VF coil power supply 625 V. 15 kA pulsed rating</b>
<b>ATF Mid Coils 1 pair</b>	<b>Existing ATF VF coil power supply 625 V. 10 kA pulsed rating</b>
<b>TF coils 1 circuit, 48 total turns</b>	<b>Existing ATF helical field power supplies, 1 each 650 V open circuit voltage, 30 kA pulsed current</b>


# Infrastructure – ECH, RF Power

---

<b>System</b>	<b>Installed Capability</b>
<b>ECH -</b>	<b>0.6 MW @ 53.2 GHz</b>
<b>ECH -</b>	<b>0.2 MW @ 56 GHz</b>
<b>ECH -</b>	<b>1.2 MW @ 28 GHz</b>
<b>ICRF</b>	<b>2 MW @ 6-20 MHz</b>
<b>ICRF</b>	<b>1.5 MW @ 40-80 MHz</b>

# Infrastructure – Cooling Water

- 8 MW system moved from CPI facility in San Diego:
  - 2 x 4 MW cooling towers
  - 900 gpm total flow in low pressure system with booster pumps for:
    - 450 gpm @ 125 psig
    - 450 gpm @ 250 psig
  - deionization/deoxygenation (DI/DO) maintains 18 MW water, 50 ppb oxygen, 5m filtration
- Total average load estimated at less than 1 MW



# Summary

---

- **Fabrication plans in place for major components**
  - All components are “conventional” except modular coils
  - Modular coils to be wound by group at University of Tennessee
  - R&D planned for modular coils takes advantage of NCSX developments
- **Preliminary schedule developed**
  - Conceptual design in April, 2003
  - Project start in FY 2004
  - First Plasma end of FY 2006
- **Infrastructure available for assembly and operation**
  - Fusion Energy Division will move to new facility in ORNL valley
  - Power supplies, cooling water, building, etc. will be re-installed and provided as part of separate “move” project